

Chinaïmo – Partial Recovery Programme – 31-Aug-2026																								
ID	Task Name	Act. Start	Act. Finish	% Comp.	Phys. % Comp.	Act. Dur.	Half 2, 2025	S	N	Half 1, 2026	M	M	Half 2, 2026	S	N	Half 1, 2027	M	M	Half 2, 2027	S	N	Half 1, 2028	M	M
1	Notice to Proceed	Wed 10/1/25	Wed 10/1/25	100%	100%	0 days		10/1																
2	Mobilization & Turnover	Wed 10/1/25	Thu 10/23/25	100%	100%	20 days		100%																
3	Survey / Setting Out	Thu 10/7/25	Thu 10/23/25	100%	100%	15 days		100%																
4	Review IFC Drawings	Wed 10/1/25	Tue 11/4/25	100%	100%	30 days		100%																
5	Method Statement	Mon 10/13/25		90%	90%	10.5 days							90%											
6	Long-Lead M&E Items	Thu 12/4/25		45%	45%	135 days								45%										
7	SCADA / Instrumentation	Thu 12/4/25		40%	40%	104 days								40%										
8	Electrical / Receivers	Thu 12/4/25		55%	55%	132 days								55%										
9	Site Clearing / Excavation	Wed 10/24/25	Wed 12/3/25	100%	100%	35 days		100%																
10	Ground Preparation	Thu 12/4/25	at 12/20/25	100%	100%	15 days		100%																
11	WTP Foundation	Mon 12/22/25		75%	75%	45 days							75%											
12	Mixing / Flocculation	Mon 3/2/26		45%	45%	11.5 days							45%											
13	Sedimentation Basins	Wed 3/25/26		31%	25%	25 days							31%											
14	Rapid Sand Filter		NA	0%	0%	0 days																		
15	Internal Channels		NA	0%	0%	0 days																		
16	Waterproofing / Linings		NA	0%	0%	0 days																		
17	Hydrostatic Testing		NA	0%	0%	0 days																		
18	10,000 m³ Reservoir	Fri 10/24/25	Tue 12/9/25	100%	100%	40 days		100%																
19	Reservoir Foundation	Wed 12/10/25		80%	80%	48 days							80%											
20	Reservoir Walls / Slabs	Wed 2/18/26		45%	45%	45 days							45%											
21	Reservoir Roof Slab	Mon 6/15/26		10%	10%	6 days							10%											
22	Reservoir Watercourse		NA	0%	0%	0 days																		
23	Reservoir Hydroscum		NA	0%	0%	0 days																		
24	Pump Room Civil Works	Wed 1/14/26		30%	30%	12.5 days							30%											
25	Chemical Building	Mon 1/26/26		25%	25%	12.5 days							25%											
26	Administration & Offices	Thu 12/4/25		22%	22%	16.4 days							22%											
27	Building MEP / Air Conditioning	Thu 4/23/26		5%	5%	3.5 days							5%											
28	Process Piping Installation		NA	0%	0%	0 days																		
29	Pumps & Mechanical Equipment		NA	0%	0%	0 days																		
30	Chemical Dosing		NA	0%	0%	0 days																		
31	Filter Media / Underdrains		NA	0%	0%	0 days																		
32	Electrical Installation		NA	0%	0%	0 days																		
33	Instrumentation		NA	0%	0%	0 days																		
34	Salakham Site Preparation	Fri 10/24/25	Tue 12/9/25	100%	100%	40 days		100%																
35	7,100 m³ Reservoir	Wed 12/10/25		25%	25%	45 days							25%											
36	Salakham Pump House	Fri 11/28/25		40%	40%	36 days							40%											
37	Salakham M&E Installation		NA	0%	0%	0 days																		
38	22-kV Route Survey	Fri 10/24/25	Mon 12/15/25	100%	100%	45 days		100%																
39	Pole / Foundation	Wed 12/16/25		40%	40%	40 days							40%											
40	22-kV Line Installation	Sat 4/11/26		15%	15%	18 days																		
41	Receiving Equipment		NA	0%	0%	0 days																		
42	Mechanical Pre-Commissioning		NA	0%	0%	0 days																		
43	Electrical / I&C Pre-Commissioning		NA	0%	0%	0 days																		
44	Dry Commissioning		NA	0%	0%	0 days																		
45	Wet Commissioning		NA	0%	0%	0 days																		
46	Performance / Water Sampling		NA	0%	0%	0 days																		
47	Punch List / Rectification		NA	0%	0%	0 days																		
48	Training / O&M Handover		NA	0%	0%	0 days																		
49	Taking Over / Closeout		NA	0%	0%	0 days																		

<